SIMPSON & WOOD
Industrial, Commercial & Domestic Electrical Contractors

ISOLATOR / INTERLOCK TEST REPORT

Isolator, interlock and emergency stop testing record
Certificate number: 6600

INSTALLATION DETAILS

Installation	Sample Mill
Address	1 Example Road, York, YO1 1AA
Testing started	01 Sept 2026
Report generated	28 Oct 2026
Next retest due	1 Sept 2027

SIMPSON & WOOD — COMPANY DETAILS

Trading title	Simpson & Wood Ltd
Address	Unit 7-10 The Bull Commercial Centre, Stockton Lane, York, YO32 9LE
Phone	01904400144
Website	www.simpsonandwood.co.uk
NICEIC enrolment number	015032

OVERALL ASSESSMENT

UNSATISFACTORY

One or more items on the register have failed testing and require further action.

Failed items are marked FAIL in the schedule, with the reason on the line underneath.

AGREED LIMITATIONS

Some isolators and e-stops on running production lines could not be fully tested. These were agreed with site before testing started and are listed in the schedule. 64 items were tested with a limitation. Each is marked in the schedule, with the reason underneath.

Agreed with: J. Smith, Maintenance Manager

DECLARATION & SIGN-OFF

I/We, being the person(s) responsible for the inspection and functional testing of the machinery safety and isolation devices identified in this report, as indicated by my/our signatures below, having exercised reasonable skill and care when carrying out the inspection and testing, hereby declare that the information contained in this report, including the recorded results, observations and attached schedules, provides an accurate assessment of the functional condition of the devices tested at the time of the inspection, taking into account the stated scope, operating conditions, extent and limitations of the work.

Inspected and tested by

NAME	POSITION	ITEMS	SIGNATURE
Scott Brown (SB)	Electrician	164	
Sam Richardson (SR)	Electrician	156	
Owen Bassett (OB)	Electrician	147	
John Gomersall (JG)	Electrician	128	

Report authorised by

NAME	POSITION	DATE	SIGNATURE
Rob Rose (RR)	Manager	28 Oct 2026	

PANEL ISOLATOR FUNCTIONAL TESTING

60	50	10	6
Items	Passed	Failed	Limitation

T1 — Operation

T2 — All guards & shields in place

T3 — Handle

T4 — Interlock working

T5 — No signs of heat on any connections

T6 — Connections secure

Panel Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	Result	Limitation	By
Bagging															8 items · 1 failed
MCC2	**BA4-PI**	ABB	VCF4	16A	4	Yes	✓	✓	✓	✓	✓	✓	PASS		SB
MCC2	**BA5-PI**	Pilz	VCF3	16A	4	Yes	✓	✓	✓	✓	✓	✓	PASS		SB
MCC1	**BB9-PI**	Pilz	VCF4	63A	3	Yes	✓	✓	✓	✓	✓	✓	PASS		SR
MCC6	**BC1-PI**	Schneider	VCF1	20A	3	No	✓	✓	✓	✓	✓	✓	PASS		JG
MCC3	**BE5-PI**	Schneider	VCF1	20A	3	No	✓	✗	✓	✗	✓	✓	FAIL		JG
Door can be opened with isolator ON. Rear shield missing.															
MCC6	**BF7-PI**	Pilz	VCF4	32A	3	No	✓	✓	✓	✓	✓	✓	PASS		SR
MCC1	**BG8-PI**	Schneider	VCF1	20A	4	No	✓	✓	✓	✓	✓	✓	PASS		JG
MCC3	**BH9-PI**	Siemens	VCF3	63A	4	Yes	✓	✓	✓	✓	✓	✓	PASS		SB
Boiler house															8 items
MCC6	**BHA2-PI**	Siemens	VCF2	20A	3	No	✓	✓	✓	✓	✓	✓	PASS		OB
MCC1	**BHA5-PI**	Schneider	VCF3	63A	3	Yes	N/A	✓	N/A	N/A	✓	✓	PASS	✓	SB
Limitation: No access, behind racking. (agreed with Site engineer)															
MCC5	**BHA9-PI**	Schneider	VCF3	16A	3	Yes	✓	✓	✓	✓	✓	✓	PASS		OB
MCC1	**BHB7-PI**	ABB	VCF2	32A	3	No	✓	✓	✓	✓	✓	✓	PASS		JG
MCC5	**BHE5-PI**	Pilz	VCF2	32A	4	Yes	✓	✓	✓	✓	✓	✓	PASS		OB
MCC1	**BHF3-PI**	ABB	VCF4	20A	4	No	✓	✓	✓	✓	✓	✓	PASS		SB
MCC5	**BHF7-PI**	Eaton	VCF3	20A	4	No	✓	✓	✓	✓	✓	✓	PASS		OB
MCC4	**BHG2-PI**	Pilz	VCF1	32A	3	No	✓	✓	✓	✓	✓	✓	PASS		SB
Dryer															9 items · 1 failed
MCC6	**DB1-PI**	Pilz	VCF1	32A	4	No	✓	✓	✓	✓	✓	✓	PASS		JG
MCC5	**DC7-PI**	Pilz	VCF2	32A	4	Yes	✓	✓	✓	✓	✓	✗	FAIL		SR
Loose neutral in the terminal block.															
MCC4	**DE5-PI**	Pilz	VCF3	63A	3	Yes	✓	✓	✓	✓	✓	✓	PASS		SB

PANEL ISOLATOR FUNCTIONAL TESTING — CONTINUED

Panel Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	Result	Limitation	By
Dryer (continued)															9 items · 1 failed
MCC6	**DG4-PI**	Eaton	VCF2	16A	3	Yes	✓	✓	✓	✓	✓	✓	PASS		SB
MCC4	**DG5-PI**	Eaton	VCF2	63A	3	Yes	✓	✓	✓	✓	✓	✓	PASS		JG
MCC2	**DG7-PI**	Schneider	VCF2	20A	4	Yes	✓	✓	✓	✓	✓	✓	PASS		SR
MCC5	**DH1-PI**	ABB	VCF2	20A	4	No	✓	✓	✓	✓	✓	✓	PASS		SB
MCC1	**DH3-PI**	ABB	VCF4	20A	3	Yes	✓	✓	✓	✓	✓	✓	PASS		SR
MCC5	**DH8-PI**	Eaton	VCF1	16A	4	No	✓	✓	✓	✓	✓	✓	PASS		JG
Intake															4 items
MCC6	**IC4-PI**	Siemens	VCF3	63A	3	No	✓	✓	✓	✓	✓	✓	PASS		SB
MCC1	**IC6-PI**	Eaton	VCF3	63A	3	Yes	✓	✓	✓	✓	✓	✓	PASS		SB
MCC6	**ID3-PI**	Siemens	VCF1	16A	4	Yes	✓	✓	✓	✓	✓	✓	PASS		SR
MCC1	**IG2-PI**	Schneider	VCF3	32A	3	No	N/A	N/A	✓	✓	N/A	✓	PASS	✓	JG
Limitation: No access, behind racking. (agreed with Site engineer)															
Mixing															8 items · 2 failed
MCC3	**MA3-PI**	Eaton	VCF1	63A	3	Yes	✓	✗	✓	✓	✓	✗	FAIL		OB
Loose neutral in the terminal block. Rear shield missing.															
MCC5	**MA5-PI**	Siemens	VCF2	20A	4	No	✓	✓	✓	✓	✓	✓	PASS		SB
MCC6	**MB7-PI**	Eaton	VCF1	20A	4	Yes	✓	✓	✓	✓	✓	✓	PASS		JG
MCC1	**MB8-PI**	Pilz	VCF2	63A	3	Yes	✓	✓	✓	✓	✓	✓	PASS		OB
MCC2	**MC6-PI**	Eaton	VCF3	20A	4	No	✓	✗	✗	✓	✓	✓	FAIL		SR
Handle loose on the spindle. Rear shield missing.															
MCC5	**MC9-PI**	ABB	VCF3	16A	3	No	✓	✓	✓	✓	✓	✓	PASS		SB
MCC6	**ME9-PI**	Schneider	VCF1	63A	3	No	✓	✓	✓	✓	✓	✓	PASS		OB
MCC1	**MH2-PI**	Siemens	VCF4	63A	4	Yes	✓	✓	✓	✓	✓	✓	PASS		JG
Packing															6 items · 2 failed
MCC2	**PA8-PI**	Siemens	VCF1	20A	3	No	✓	✓	✗	✓	✓	✓	FAIL		SB
Handle loose on the spindle.															
MCC4	**PB3-PI**	Eaton	VCF2	32A	4	Yes	✓	✓	✓	✓	✓	✓	PASS		SB
MCC5	**PC4-PI**	Pilz	VCF3	63A	3	No	✓	✓	✓	✓	✓	✓	PASS		SR
MCC3	**PF6-PI**	Siemens	VCF1	16A	3	No	✗	✓	✗	✓	✓	✓	FAIL		SR
Stiff to operate, sticks halfway. Handle loose on the spindle.															

PANEL ISOLATOR FUNCTIONAL TESTING — CONTINUED

Panel Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	Result	Limitation	By
Packing (continued)														6 items · 2 failed	
MCC1	**PH4-PI**	Schneider	VCF4	16A	3	Yes	✓	✓	✓	✓	✓	✓	PASS		SB
MCC2	**PH8-PI**	Siemens	VCF4	16A	4	Yes	✓	✓	✓	✓	✓	✓	PASS		SB
Press line 4														10 items · 1 failed	
MCC5	**PL4A1-PI**	Schneider	VCF1	16A	4	No	✓	N/A	✓	✓	N/A	N/A	PASS	✓	OB
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)															
MCC6	**PL4A2-PI**	Pilz	VCF4	16A	3	No	✓	✓	✓	✓	✓	✓	PASS		SR
MCC1	**PL4B3-PI**	Pilz	VCF2	20A	3	No	N/A	✓	N/A	✓	N/A	✓	PASS	✓	SR
Limitation: No access, behind racking. (agreed with Site engineer)															
MCC1	**PL4B9-PI**	Eaton	VCF4	32A	4	Yes	N/A	✓	N/A	✓	✓	N/A	PASS	✓	SB
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)															
MCC4	**PL4C1-PI**	Pilz	VCF4	20A	3	Yes	✓	✓	✓	✓	✓	✓	PASS		OB
MCC1	**PL4D1-PI**	Siemens	VCF3	16A	4	Yes	✓	✓	✓	✓	✓	✓	PASS		SR
MCC1	**PL4D8-PI**	ABB	VCF1	32A	3	No	✓	✓	✗	✓	✓	✓	FAIL		SR
Handle loose on the spindle.															
MCC5	**PL4F6-PI**	ABB	VCF2	16A	3	Yes	✓	✓	✓	✓	✓	✓	PASS		SB
MCC5	**PL4G2-PI**	Pilz	VCF3	20A	4	Yes	✓	✓	✓	N/A	N/A	N/A	PASS	✓	SB
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)															
MCC3	**PL4G6-PI**	Schneider	VCF3	32A	4	No	✓	✓	✓	✓	✓	✓	PASS		SR
Press line 5														7 items · 3 failed	
MCC5	**PL5B6-PI**	Eaton	VCF4	20A	3	Yes	✓	✓	✓	✓	✗	✓	FAIL		SR
Discolouration on L2 terminal, signs of overheating. Needs re-terminating and the isolator replacing.															
MCC3	**PL5B7-PI**	Eaton	VCF3	32A	4	No	✓	✓	✓	✓	✓	✓	PASS		JG
MCC2	**PL5D1-PI**	Eaton	VCF2	20A	3	No	✓	✓	✓	✓	✓	✓	PASS		SR
MCC4	**PL5D2-PI**	Schneider	VCF4	63A	3	No	✓	✓	✓	✓	✓	✓	PASS		OB
MCC5	**PL5F3-PI**	Schneider	VCF3	20A	4	No	✓	✓	✗	✓	✓	✓	FAIL		SB
Handle loose on the spindle.															
MCC2	**PL5G6-PI**	Pilz	VCF2	20A	4	No	✓	✓	✓	✓	✓	✓	PASS		SR
MCC2	**PL5H4-PI**	Eaton	VCF3	20A	4	No	✗	✓	✓	✓	✗	✓	FAIL		SR
Discolouration on L2 terminal, signs of overheating. Needs re-terminating and the isolator replacing. Stiff to operate, sticks halfway.															

MOTOR ISOLATOR FUNCTIONAL TESTING

386	322	64	43
Items	Passed	Failed	Limitation

T1 — Operation

T2 — Handle in good condition

T3 — Interlock working

T4 — No signs of heat on any connections

T5 — Enclosure in satisfactory condition

T6 — Aux contacts working

T7 — Correctly labelled with relevant equipment name (e.g. C16)

T8 — Connections secure

T9 — Cables, glands, wiring and mounting secure

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Bagging																	43 items · 5 failed	
M1	**B-M1-MI**	ABB	VCF1	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M113	**B-M113-MI**	Pilz	VCF3	20A	3	Yes	✓	N/A	✓	N/A	✓	N/A	✓	✓	✓	PASS	✓	JG
Limitation: No access, behind racking. (agreed with Site engineer)																		
M128	**B-M128-MI**	Pilz	VCF1	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M133	**B-M133-MI**	Pilz	VCF1	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M148	**B-M148-MI**	Eaton	VCF2	20A	4	No	✓	✓	✓	N/A	✓	N/A	✓	✓	N/A	PASS	✓	SR
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		
M161	**B-M161-MI**	Siemens	VCF2	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M175	**B-M175-MI**	Pilz	VCF3	32A	3	No	N/A	✓	N/A	✓	✓	✓	✓	N/A	✓	PASS	✓	SB
Limitation: No access, behind racking. (agreed with Site engineer)																		
M184	**B-M184-MI**	ABB	VCF3	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M19	**B-M19-MI**	Pilz	VCF1	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M198	**B-M198-MI**	ABB	VCF3	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M201	**B-M201-MI**	ABB	VCF3	16A	3	Yes	N/A	✓	N/A	✓	✓	✓	✓	N/A	✓	PASS	✓	SR
Limitation: No access, behind racking. (agreed with Site engineer)																		
M202	**B-M202-MI**	Schneider	VCF3	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M204	**B-M204-MI**	Pilz	VCF2	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M206	**B-M206-MI**	Pilz	VCF1	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M211	**B-M211-MI**	Siemens	VCF4	32A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M229	**B-M229-MI**	Schneider	VCF3	32A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M247	**B-M247-MI**	Siemens	VCF1	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✗	FAIL		OB
Gland loose, cable pulling out of the enclosure.																		

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Bagging (continued)																	43 items · 5 failed	
M25	**B-M25-MI**	Siemens	VCF4	63A	4	No	✓	✓	N/A	✓	✓	N/A	✓	✓	N/A	PASS	✓	OB
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		
M266	**B-M266-MI**	Schneider	VCF2	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M283	**B-M283-MI**	Siemens	VCF2	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M287	**B-M287-MI**	Eaton	VCF1	20A	4	No	✓	✓	✓	N/A	N/A	✓	N/A	✓	✓	PASS	✓	SR
Limitation: No access, behind racking. (agreed with Site engineer)																		
M309	**B-M309-MI**	Eaton	VCF4	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M310	**B-M310-MI**	ABB	VCF2	16A	3	No	✓	✓	✗	✓	✓	✓	✓	✓	✓	FAIL		SB
Door can be opened with isolator ON.																		
M311	**B-M311-MI**	Siemens	VCF3	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M316	**B-M316-MI**	Eaton	VCF3	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M319	**B-M319-MI**	ABB	VCF3	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M32	**B-M32-MI**	Pilz	VCF2	16A	4	No	✓	✓	✓	N/A	✓	N/A	✓	✓	N/A	PASS	✓	SR
Limitation: No access, behind racking. (agreed with Site engineer)																		
M33	**B-M33-MI**	Schneider	VCF2	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M341	**B-M341-MI**	Pilz	VCF2	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M355	**B-M355-MI**	Pilz	VCF1	63A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M386	**B-M386-MI**	Eaton	VCF2	32A	3	Yes	✓	✓	✓	✓	✓	✗	✓	✓	✓	FAIL		SR
Aux contacts not changing over.																		
M45	**B-M45-MI**	Eaton	VCF1	20A	4	No	✓	✓	✓	N/A	✓	✓	N/A	N/A	✓	PASS	✓	OB
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager) *Label slightly faded*																		
M51	**B-M51-MI**	Eaton	VCF2	32A	3	Yes	✓	✓	✗	✓	✓	✓	✓	✓	✓	FAIL		OB
Door can be opened with isolator ON.																		
M57	**B-M57-MI**	Pilz	VCF2	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M59	**B-M59-MI**	Siemens	VCF3	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M61	**B-M61-MI**	ABB	VCF2	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M69	**B-M69-MI**	Schneider	VCF2	63A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M76	**B-M76-MI**	Eaton	VCF4	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M78	**B-M78-MI**	Eaton	VCF1	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M79	**B-M79-MI**	Eaton	VCF3	63A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Bagging (continued)																	43 items · 5 failed	
M86	**B-M86-MI**	Pilz	VCF3	16A	3	No	✓	✓	✓	✓	✓	✓	✗	✓	✓	FAIL		SR
No label showing which motor it isolates.																		
M91	**B-M91-MI**	ABB	VCF2	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M99	**B-M99-MI**	ABB	VCF1	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Boiler house																	38 items · 8 failed	
M101	**BH-M101-MI**	Eaton	VCF1	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M103	**BH-M103-MI**	Pilz	VCF4	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M11	**BH-M11-MI**	Schneider	VCF1	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M120	**BH-M120-MI**	ABB	VCF3	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M130	**BH-M130-MI**	Siemens	VCF2	32A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M135	**BH-M135-MI**	Schneider	VCF2	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M171	**BH-M171-MI**	Schneider	VCF3	32A	4	Yes	✓	✓	N/A	✓	✓	N/A	✓	N/A	✓	PASS	✓	SR
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		
M173	**BH-M173-MI**	Schneider	VCF4	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M178	**BH-M178-MI**	Schneider	VCF2	16A	3	No	✓	✓	✓	✓	✓	✗	✓	✓	✓	FAIL		OB
Aux contacts not changing over.																		
M191	**BH-M191-MI**	ABB	VCF1	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M196	**BH-M196-MI**	ABB	VCF4	32A	3	Yes	✓	✗	✓	✓	✓	✓	✓	✓	✓	FAIL		OB
Handle broken off, operated with pliers.																		
M197	**BH-M197-MI**	ABB	VCF3	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M199	**BH-M199-MI**	Pilz	VCF1	63A	4	Yes	N/A	N/A	✓	✓	✓	✓	✓	N/A	✓	PASS	✓	JG
Limitation: No access, behind racking. (agreed with Site engineer)																		
M210	**BH-M210-MI**	Schneider	VCF1	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M224	**BH-M224-MI**	Eaton	VCF3	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M226	**BH-M226-MI**	ABB	VCF3	63A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M234	**BH-M234-MI**	Siemens	VCF3	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M248	**BH-M248-MI**	Eaton	VCF3	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M277	**BH-M277-MI**	Siemens	VCF1	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M279	**BH-M279-MI**	Schneider	VCF1	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Boiler house (continued)																		38 items · 8 failed
M286	**BH-M286-MI**	Siemens	VCF3	63A	3	Yes	✓	✗	✓	✓	✓	✓	✓	✓	✓	**FAIL**		SB
Handle broken off, operated with pliers.																		
M29	**BH-M29-MI**	ABB	VCF2	16A	4	No	✓	✓	✓	✓	✓	✓	✗	✓	✓	**FAIL**		JG
No label showing which motor it isolates.																		
M293	**BH-M293-MI**	Eaton	VCF2	32A	4	Yes	✓	✓	✗	✓	✓	✓	✗	✓	✓	**FAIL**		SR
No label showing which motor it isolates. Door can be opened with isolator ON.																		
M297	**BH-M297-MI**	Schneider	VCF4	32A	4	No	✓	✓	✓	✓	✓	✓	✗	✓	✓	**FAIL**		JG
No label showing which motor it isolates.																		
M320	**BH-M320-MI**	Pilz	VCF3	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		OB
M331	**BH-M331-MI**	ABB	VCF3	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		OB
M333	**BH-M333-MI**	Pilz	VCF2	20A	4	Yes	✓	N/A	✓	N/A	✓	✓	✓	N/A	✓	**PASS**	✓	SB
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
M340	**BH-M340-MI**	Siemens	VCF4	63A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		SB
M347	**BH-M347-MI**	Eaton	VCF1	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		SB
M357	**BH-M357-MI**	Eaton	VCF3	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		SR
M378	**BH-M378-MI**	ABB	VCF2	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		JG
M5	**BH-M5-MI**	Pilz	VCF3	16A	3	Yes	✓	✓	✗	✓	✓	✓	✓	✓	✓	**FAIL**		JG
Door can be opened with isolator ON.																		
M6	**BH-M6-MI**	ABB	VCF2	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		JG
M65	**BH-M65-MI**	Pilz	VCF3	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		JG
M7	**BH-M7-MI**	Pilz	VCF1	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		SR
M8	**BH-M8-MI**	Eaton	VCF4	20A	4	No	✓	✗	✓	✓	✓	✓	✓	✓	✗	**FAIL**		SR
Handle broken off, operated with pliers. Gland loose, cable pulling out of the enclosure.																		
M94	**BH-M94-MI**	Pilz	VCF3	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		SR
M98	**BH-M98-MI**	Siemens	VCF2	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		OB
Dryer																		47 items · 12 failed
M124	**D-M124-MI**	Pilz	VCF1	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		SB
M126	**D-M126-MI**	Pilz	VCF2	32A	3	No	✓	✗	✓	✓	✓	✓	✓	✓	✓	**FAIL**		OB
Handle broken off, operated with pliers.																		

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Dryer (continued)																		47 items · 12 failed
M129	**D-M129-MI**	Schneider	VCF4	16A	4	Yes	✓	✗	✓	✓	✓	✓	✓	✓	✓	**FAIL**		SR
Handle broken off, operated with pliers.																		
M154	**D-M154-MI**	ABB	VCF1	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		SR
M163	**D-M163-MI**	Eaton	VCF3	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		SB
M167	**D-M167-MI**	Siemens	VCF3	32A	4	Yes	✗	✓	✓	✓	✓	✓	✓	✓	✓	**FAIL**		SR
Stiff to operate, sticks halfway.																		
M181	**D-M181-MI**	Eaton	VCF4	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✗	**FAIL**		OB
Gland loose, cable pulling out of the enclosure.																		
M186	**D-M186-MI**	Siemens	VCF3	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		JG
M212	**D-M212-MI**	Pilz	VCF1	32A	3	Yes	✓	✓	✓	✓	N/A	N/A	✓	✓	N/A	**PASS**	✓	OB
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
M218	**D-M218-MI**	Siemens	VCF3	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		SR
M219	**D-M219-MI**	Siemens	VCF3	16A	4	Yes	✓	✓	✓	✗	✓	✓	✓	✓	✓	**FAIL**		OB
Discolouration on L2 terminal, signs of overheating. Needs re-terminating and the isolator replacing.																		
M222	**D-M222-MI**	ABB	VCF1	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		OB
M225	**D-M225-MI**	Pilz	VCF2	16A	4	No	✓	✓	N/A	✓	N/A	N/A	✓	✓	✓	**PASS**	✓	JG
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		
M231	**D-M231-MI**	Eaton	VCF3	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		JG
M236	**D-M236-MI**	ABB	VCF4	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		SR
M239	**D-M239-MI**	Pilz	VCF1	63A	4	Yes	✓	✗	✓	✓	✓	✓	✓	✓	✓	**FAIL**		OB
Handle broken off, operated with pliers.																		
M243	**D-M243-MI**	Eaton	VCF2	32A	4	Yes	✓	✓	✓	✓	N/A	✓	✓	N/A	N/A	**PASS**	✓	SB
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
M249	**D-M249-MI**	Schneider	VCF1	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		SR
M255	**D-M255-MI**	Schneider	VCF3	63A	3	Yes	✓	✗	✓	✓	✓	✓	✓	✓	✗	**FAIL**		OB
Handle broken off, operated with pliers. Gland loose, cable pulling out of the enclosure.																		
M259	**D-M259-MI**	Siemens	VCF4	16A	3	Yes	✓	✓	✓	✗	✓	✓	✗	✓	✓	**FAIL**		SB
Discolouration on L2 terminal, signs of overheating. Needs re-terminating and the isolator replacing. No label showing which motor it isolates.																		
M260	**D-M260-MI**	Schneider	VCF2	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		SB
M262	**D-M262-MI**	Eaton	VCF3	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		OB
M265	**D-M265-MI**	Pilz	VCF2	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		SR

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Dryer (continued)																		47 items · 12 failed
M268	**D-M268-MI**	Schneider	VCF1	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✗	FAIL		OB
Gland loose, cable pulling out of the enclosure.																		
M280	**D-M280-MI**	Pilz	VCF2	32A	3	Yes	✗	✓	✓	✗	✓	✓	✓	✓	✓	FAIL		OB
Stiff to operate, sticks halfway. Discolouration on L2 terminal, signs of overheating. Needs re-terminating and the isolator replacing.																		
M292	**D-M292-MI**	Pilz	VCF1	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M298	**D-M298-MI**	Eaton	VCF1	20A	3	Yes	N/A	✓	N/A	N/A	✓	✓	✓	✓	✓	PASS	✓	OB
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
M300	**D-M300-MI**	ABB	VCF1	20A	3	No	✓	✗	✓	✓	✓	✓	✓	✓	✓	FAIL		JG
Handle broken off, operated with pliers.																		
M305	**D-M305-MI**	Siemens	VCF1	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M308	**D-M308-MI**	ABB	VCF3	20A	3	Yes	✓	N/A	✓	N/A	✓	✓	✓	N/A	✓	PASS	✓	SR
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		
M31	**D-M31-MI**	Pilz	VCF3	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M314	**D-M314-MI**	Eaton	VCF4	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M323	**D-M323-MI**	Siemens	VCF3	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M328	**D-M328-MI**	Schneider	VCF4	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M335	**D-M335-MI**	Eaton	VCF2	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M336	**D-M336-MI**	Pilz	VCF2	63A	3	No	✓	N/A	✓	✓	✓	N/A	✓	N/A	✓	PASS	✓	SR
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
M344	**D-M344-MI**	Pilz	VCF2	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M363	**D-M363-MI**	Siemens	VCF4	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M370	**D-M370-MI**	Eaton	VCF4	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M372	**D-M372-MI**	Eaton	VCF2	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M381	**D-M381-MI**	Siemens	VCF2	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M41	**D-M41-MI**	Schneider	VCF3	63A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M46	**D-M46-MI**	Siemens	VCF3	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M54	**D-M54-MI**	Schneider	VCF2	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M56	**D-M56-MI**	Eaton	VCF1	63A	4	Yes	✗	✓	✗	✓	✓	✓	✓	✓	✓	FAIL		SR
Door can be opened with isolator ON. Stiff to operate, sticks halfway.																		
M72	**D-M72-MI**	Siemens	VCF4	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Dryer (continued)																		47 items · 12 failed
M74	**D-M74-MI**	Siemens	VCF4	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Intake																		51 items · 14 failed
M108	**I-M108-MI**	Schneider	VCF3	20A	3	No	✗	✓	✓	✓	✓	✓	✓	✓	✓	FAIL		SB
Stiff to operate, sticks halfway.																		
M116	**I-M116-MI**	Siemens	VCF2	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M117	**I-M117-MI**	Schneider	VCF4	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M12	**I-M12-MI**	Eaton	VCF1	32A	4	Yes	✓	✓	✗	✓	✓	✓	✓	✓	✓	FAIL		OB
Door can be opened with isolator ON.																		
M123	**I-M123-MI**	Pilz	VCF1	16A	4	Yes	✓	N/A	✓	✓	✓	N/A	✓	✓	N/A	PASS	✓	JG
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		
M132	**I-M132-MI**	Siemens	VCF4	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M138	**I-M138-MI**	Siemens	VCF3	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M141	**I-M141-MI**	Schneider	VCF2	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M147	**I-M147-MI**	Schneider	VCF4	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M151	**I-M151-MI**	ABB	VCF3	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✗	FAIL		SR
Gland loose, cable pulling out of the enclosure.																		
M155	**I-M155-MI**	Siemens	VCF3	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M158	**I-M158-MI**	Schneider	VCF2	20A	4	Yes	N/A	N/A	✓	✓	✓	✓	✓	N/A	✓	PASS	✓	SB
Limitation: No access, behind racking. (agreed with Site engineer)																		
M20	**I-M20-MI**	Siemens	VCF4	16A	3	No	✓	✓	✗	✓	✓	✓	✓	✓	✓	FAIL		OB
Door can be opened with isolator ON.																		
M205	**I-M205-MI**	Pilz	VCF1	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M209	**I-M209-MI**	ABB	VCF2	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M22	**I-M22-MI**	ABB	VCF1	20A	3	No	✓	✓	✓	✗	✓	✓	✓	✗	✓	FAIL		SR
Discolouration on L2 terminal, signs of overheating. Needs re-terminating and the isolator replacing. Loose neutral in the terminal block.																		
M220	**I-M220-MI**	Eaton	VCF3	32A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✗	✓	FAIL		JG
Loose neutral in the terminal block.																		
M232	**I-M232-MI**	Siemens	VCF1	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M237	**I-M237-MI**	Siemens	VCF2	32A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M246	**I-M246-MI**	Schneider	VCF2	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Intake (continued)																	51 items · 14 failed	
M251	**I-M251-MI**	ABB	VCF2	63A	3	Yes	✓	N/A	✓	✓	✓	N/A	N/A	✓	✓	PASS	✓	OB
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
M256	**I-M256-MI**	Siemens	VCF2	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M26	**I-M26-MI**	ABB	VCF3	20A	4	No	✗	✓	✓	✓	✓	✗	✓	✓	✓	FAIL		JG
Aux contacts not changing over. Stiff to operate, sticks halfway.																		
M267	**I-M267-MI**	Schneider	VCF2	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M269	**I-M269-MI**	Siemens	VCF2	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M270	**I-M270-MI**	Schneider	VCF4	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M271	**I-M271-MI**	Eaton	VCF1	16A	3	Yes	✓	✓	✓	✓	✓	✗	✓	✓	✓	FAIL		OB
Aux contacts not changing over.																		
M288	**I-M288-MI**	ABB	VCF1	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M290	**I-M290-MI**	Siemens	VCF3	20A	4	No	✓	N/A	✓	✓	✓	✓	N/A	N/A	✓	PASS	✓	JG
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		
M295	**I-M295-MI**	Siemens	VCF1	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M3	**I-M3-MI**	Eaton	VCF4	63A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M301	**I-M301-MI**	ABB	VCF4	16A	4	No	✓	✓	✓	✗	✓	✓	✓	✓	✓	FAIL		SR
Discolouration on L2 terminal, signs of overheating. Needs re-terminating and the isolator replacing.																		
M307	**I-M307-MI**	Eaton	VCF4	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M313	**I-M313-MI**	Eaton	VCF2	20A	3	No	✓	✗	✓	✓	✓	✓	✓	✓	✓	FAIL		JG
Handle broken off, operated with pliers.																		
M318	**I-M318-MI**	ABB	VCF4	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M326	**I-M326-MI**	Schneider	VCF4	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M332	**I-M332-MI**	Pilz	VCF2	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M334	**I-M334-MI**	Pilz	VCF3	63A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M346	**I-M346-MI**	Siemens	VCF1	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M349	**I-M349-MI**	Pilz	VCF1	63A	3	Yes	✓	✓	✗	✓	✓	✓	✓	✓	✓	FAIL		OB
Door can be opened with isolator ON.																		
M352	**I-M352-MI**	Siemens	VCF3	20A	4	Yes	✓	✓	✓	✓	✓	✓	✗	✓	✓	FAIL		SR
No label showing which motor it isolates.																		
M353	**I-M353-MI**	Pilz	VCF1	16A	4	No	N/A	✓	✓	✓	N/A	✓	✓	N/A	✓	PASS	✓	SR
Limitation: No access, behind racking. (agreed with Site engineer)																		

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Intake (continued)																		51 items · 14 failed
M359	**I-M359-MI**	Siemens	VCF3	63A	4	No	✓	✗	✓	✓	✓	✓	✓	✓	✓	FAIL		OB
Handle broken off, operated with pliers.																		
M360	**I-M360-MI**	Schneider	VCF4	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M364	**I-M364-MI**	Schneider	VCF3	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M382	**I-M382-MI**	Schneider	VCF3	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M49	**I-M49-MI**	ABB	VCF2	20A	4	Yes	✓	✓	✓	✓	✗	✓	✓	✗	✓	FAIL		SR
Loose neutral in the terminal block. Enclosure lid cracked, IP rating compromised.																		
M53	**I-M53-MI**	Pilz	VCF1	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M70	**I-M70-MI**	Pilz	VCF1	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M71	**I-M71-MI**	Pilz	VCF1	63A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M89	**I-M89-MI**	ABB	VCF4	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Mixing																		52 items · 8 failed
M121	**M-M121-MI**	Pilz	VCF2	63A	4	Yes	✓	✓	N/A	✓	✓	✓	N/A	✓	N/A	PASS	✓	OB
Limitation: No access, behind racking. (agreed with Site engineer)																		
M122	**M-M122-MI**	Pilz	VCF1	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M125	**M-M125-MI**	ABB	VCF1	16A	3	Yes	✗	✓	✓	✓	✓	✓	✗	✓	✓	FAIL		OB
Stiff to operate, sticks halfway. No label showing which motor it isolates.																		
M127	**M-M127-MI**	ABB	VCF3	32A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M13	**M-M13-MI**	Pilz	VCF1	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M15	**M-M15-MI**	Pilz	VCF1	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M152	**M-M152-MI**	Siemens	VCF4	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M153	**M-M153-MI**	Schneider	VCF1	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M162	**M-M162-MI**	Eaton	VCF4	32A	3	Yes	✓	N/A	✓	✓	N/A	✓	✓	✓	N/A	PASS	✓	SR
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
M166	**M-M166-MI**	Schneider	VCF2	32A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M168	**M-M168-MI**	Pilz	VCF4	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M177	**M-M177-MI**	Eaton	VCF4	32A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M180	**M-M180-MI**	Siemens	VCF4	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M189	**M-M189-MI**	Siemens	VCF2	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M194	**M-M194-MI**	Eaton	VCF4	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Mixing (continued)																	52 items · 8 failed	
M200	**M-M200-MI**	Siemens	VCF2	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M215	**M-M215-MI**	Eaton	VCF2	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M241	**M-M241-MI**	Schneider	VCF4	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M252	**M-M252-MI**	Schneider	VCF1	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M258	**M-M258-MI**	ABB	VCF4	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M261	**M-M261-MI**	Eaton	VCF4	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M272	**M-M272-MI**	Eaton	VCF1	16A	3	No	N/A	N/A	✓	N/A	✓	✓	✓	✓	✓	PASS	✓	JG
Limitation: No access, behind racking. (agreed with Site engineer)																		
M274	**M-M274-MI**	Schneider	VCF2	32A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M28	**M-M28-MI**	Schneider	VCF3	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M281	**M-M281-MI**	ABB	VCF1	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M282	**M-M282-MI**	Eaton	VCF2	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✗	✓	FAIL		JG
Loose neutral in the terminal block.																		
M284	**M-M284-MI**	ABB	VCF2	63A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M299	**M-M299-MI**	Schneider	VCF4	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M312	**M-M312-MI**	Siemens	VCF3	63A	4	No	✓	✓	✓	✗	✓	✓	✓	✓	✗	FAIL		OB
Gland loose, cable pulling out of the enclosure. Discolouration on L2 terminal, signs of overheating. Needs re-terminating and the isolator replacing.																		
M315	**M-M315-MI**	Schneider	VCF3	63A	3	Yes	✓	✗	✗	✓	✓	✓	✓	✓	✓	FAIL		SB
Door can be opened with isolator ON. Handle broken off, operated with pliers.																		
M324	**M-M324-MI**	ABB	VCF1	63A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M325	**M-M325-MI**	ABB	VCF1	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M337	**M-M337-MI**	Pilz	VCF4	32A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M350	**M-M350-MI**	ABB	VCF2	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M361	**M-M361-MI**	Pilz	VCF3	32A	4	No	✓	✓	✓	✓	✓	✓	N/A	N/A	N/A	PASS	✓	JG
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager) Label slightly faded																		
M373	**M-M373-MI**	Schneider	VCF2	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M374	**M-M374-MI**	Eaton	VCF1	63A	4	Yes	✓	✓	✓	✓	✗	✓	✓	✓	✓	FAIL		SB
Enclosure lid cracked, IP rating compromised.																		
M375	**M-M375-MI**	Eaton	VCF3	63A	3	Yes	N/A	N/A	✓	N/A	✓	✓	✓	✓	✓	PASS	✓	SB
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Mixing (continued)																	52 items · 8 failed	
M383	**M-M383-MI**	Eaton	VCF4	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M50	**M-M50-MI**	Siemens	VCF1	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M60	**M-M60-MI**	Schneider	VCF3	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M62	**M-M62-MI**	Eaton	VCF3	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M63	**M-M63-MI**	Schneider	VCF3	20A	3	Yes	✓	✓	✓	✓	✗	✓	✓	✓	✓	FAIL		SB
Enclosure lid cracked, IP rating compromised.																		
M64	**M-M64-MI**	ABB	VCF4	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M66	**M-M66-MI**	Pilz	VCF4	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M67	**M-M67-MI**	ABB	VCF2	32A	4	No	N/A	✓	N/A	✓	✓	✓	N/A	✓	✓	PASS	✓	JG
Limitation: No access, behind racking. (agreed with Site engineer) Label slightly faded																		
M75	**M-M75-MI**	Pilz	VCF4	32A	4	No	N/A	✓	N/A	✓	✓	✓	✓	✓	N/A	PASS	✓	SR
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		
M81	**M-M81-MI**	Pilz	VCF1	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M83	**M-M83-MI**	Pilz	VCF4	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✗	✓	FAIL		SB
Loose neutral in the terminal block.																		
M85	**M-M85-MI**	Schneider	VCF2	20A	3	Yes	✗	✓	✓	✓	✓	✓	✓	✗	✓	FAIL		OB
Stiff to operate, sticks halfway. Loose neutral in the terminal block.																		
M87	**M-M87-MI**	Siemens	VCF1	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M95	**M-M95-MI**	ABB	VCF2	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Packing																	50 items · 7 failed	
M10	**P-M10-MI**	Eaton	VCF4	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M102	**P-M102-MI**	Schneider	VCF4	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M110	**P-M110-MI**	Eaton	VCF1	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M112	**P-M112-MI**	Eaton	VCF2	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M134	**P-M134-MI**	Eaton	VCF1	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M139	**P-M139-MI**	ABB	VCF2	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M145	**P-M145-MI**	Schneider	VCF4	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M149	**P-M149-MI**	Siemens	VCF3	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M157	**P-M157-MI**	Pilz	VCF4	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Packing (continued)																	50 items · 7 failed	
M16	**P-M16-MI**	Pilz	VCF1	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✗	✓	FAIL		OB
Loose neutral in the terminal block.																		
M160	**P-M160-MI**	ABB	VCF2	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M164	**P-M164-MI**	Schneider	VCF3	63A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M165	**P-M165-MI**	Pilz	VCF4	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M169	**P-M169-MI**	Eaton	VCF1	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M174	**P-M174-MI**	ABB	VCF3	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M188	**P-M188-MI**	Schneider	VCF3	63A	4	Yes	✓	✓	✓	✓	✓	✗	✓	✓	✓	FAIL		SB
Aux contacts not changing over.																		
M192	**P-M192-MI**	Schneider	VCF2	20A	4	No	✓	N/A	✓	✓	✓	✓	N/A	N/A	✓	PASS	✓	SB
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
M207	**P-M207-MI**	ABB	VCF3	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M208	**P-M208-MI**	Siemens	VCF1	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M228	**P-M228-MI**	Schneider	VCF3	32A	4	No	✓	✓	✓	✓	✓	✓	✗	✗	✓	FAIL		SR
Loose neutral in the terminal block. No label showing which motor it isolates.																		
M245	**P-M245-MI**	Eaton	VCF3	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M263	**P-M263-MI**	Eaton	VCF1	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M273	**P-M273-MI**	Eaton	VCF3	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M275	**P-M275-MI**	Siemens	VCF3	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M278	**P-M278-MI**	Schneider	VCF2	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M302	**P-M302-MI**	Eaton	VCF1	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M306	**P-M306-MI**	Siemens	VCF4	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M322	**P-M322-MI**	Siemens	VCF2	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M34	**P-M34-MI**	Eaton	VCF3	16A	4	Yes	✓	✓	✓	✗	✓	✓	✓	✓	✓	FAIL		SB
Discolouration on L2 terminal, signs of overheating. Needs re-terminating and the isolator replacing.																		
M342	**P-M342-MI**	Eaton	VCF4	63A	3	Yes	✓	✓	✓	✓	✓	✗	✓	✓	✓	FAIL		SB
Aux contacts not changing over.																		
M358	**P-M358-MI**	Schneider	VCF2	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M362	**P-M362-MI**	Eaton	VCF1	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M365	**P-M365-MI**	ABB	VCF2	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Packing (continued)																	50 items · 7 failed	
M369	**P-M369-MI**	Eaton	VCF2	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M37	**P-M37-MI**	Pilz	VCF4	63A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M376	**P-M376-MI**	Pilz	VCF2	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M377	**P-M377-MI**	Siemens	VCF2	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M38	**P-M38-MI**	Schneider	VCF3	63A	3	Yes	N/A	✓	✓	✓	✓	✓	N/A	✓	N/A	PASS	✓	SR
Limitation: No access, behind racking. (agreed with Site engineer)																		
M380	**P-M380-MI**	Schneider	VCF4	63A	4	No	✓	N/A	✓	N/A	✓	N/A	✓	✓	✓	PASS	✓	SR
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		
M39	**P-M39-MI**	Eaton	VCF4	63A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M4	**P-M4-MI**	Siemens	VCF4	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M40	**P-M40-MI**	Siemens	VCF2	16A	4	Yes	✓	✓	✗	✓	✓	✓	✓	✓	✓	FAIL		JG
Door can be opened with isolator ON.																		
M47	**P-M47-MI**	Siemens	VCF1	32A	3	No	✓	✓	✗	✓	✓	✗	✓	✓	✓	FAIL		SR
Aux contacts not changing over. Door can be opened with isolator ON.																		
M68	**P-M68-MI**	Schneider	VCF2	32A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M73	**P-M73-MI**	Eaton	VCF1	63A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M77	**P-M77-MI**	Pilz	VCF2	63A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M84	**P-M84-MI**	Eaton	VCF1	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M88	**P-M88-MI**	Eaton	VCF4	63A	3	Yes	N/A	✓	✓	✓	✓	N/A	✓	✓	N/A	PASS	✓	JG
Limitation: No access, behind racking. (agreed with Site engineer)																		
M90	**P-M90-MI**	ABB	VCF2	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M96	**P-M96-MI**	Schneider	VCF3	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Press line 4																	54 items · 7 failed	
M100	**PL4-M100-MI**	ABB	VCF2	32A	4	No	✓	✓	✓	✓	N/A	N/A	✓	✓	N/A	PASS	✓	SR
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		
M104	**PL4-M104-MI**	Pilz	VCF3	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M118	**PL4-M118-MI**	Siemens	VCF3	63A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M14	**PL4-M14-MI**	Pilz	VCF3	63A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M146	**PL4-M146-MI**	Pilz	VCF4	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✗	✓	FAIL		OB
Loose neutral in the terminal block.																		

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Press line 4 (continued)																		54 items · 7 failed
M150	**PL4-M150-MI**	Eaton	VCF2	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M156	**PL4-M156-MI**	Eaton	VCF3	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M159	**PL4-M159-MI**	Siemens	VCF3	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M172	**PL4-M172-MI**	Schneider	VCF3	32A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M176	**PL4-M176-MI**	Schneider	VCF2	63A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M179	**PL4-M179-MI**	Schneider	VCF1	63A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M18	**PL4-M18-MI**	Eaton	VCF3	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M182	**PL4-M182-MI**	Siemens	VCF1	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M190	**PL4-M190-MI**	Schneider	VCF2	20A	4	Yes	✓	✓	✗	✓	✓	✓	✓	✗	✓	FAIL		SB
Loose neutral in the terminal block. Door can be opened with isolator ON.																		
M203	**PL4-M203-MI**	Siemens	VCF2	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M21	**PL4-M21-MI**	Schneider	VCF1	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M213	**PL4-M213-MI**	Siemens	VCF1	63A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M214	**PL4-M214-MI**	Eaton	VCF4	16A	4	No	N/A	✓	✓	✓	N/A	✓	N/A	✓	✓	PASS	✓	OB
Limitation: No access, behind racking. (agreed with Site engineer)																		
M216	**PL4-M216-MI**	ABB	VCF4	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M217	**PL4-M217-MI**	Siemens	VCF3	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M230	**PL4-M230-MI**	Eaton	VCF2	16A	4	No	✓	✗	✓	✓	✓	✓	✗	✓	✓	FAIL		SB
No label showing which motor it isolates. Handle broken off, operated with pliers.																		
M235	**PL4-M235-MI**	Schneider	VCF3	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M238	**PL4-M238-MI**	Eaton	VCF1	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M24	**PL4-M24-MI**	ABB	VCF4	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M240	**PL4-M240-MI**	Eaton	VCF1	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M242	**PL4-M242-MI**	ABB	VCF3	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M244	**PL4-M244-MI**	Schneider	VCF4	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M253	**PL4-M253-MI**	Pilz	VCF4	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M27	**PL4-M27-MI**	Siemens	VCF3	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M276	**PL4-M276-MI**	ABB	VCF3	63A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M291	**PL4-M291-MI**	Schneider	VCF3	32A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M296	**PL4-M296-MI**	Siemens	VCF4	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Press line 4 (continued)																		54 items · 7 failed
M321	**PL4-M321-MI**	Eaton	VCF3	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M327	**PL4-M327-MI**	Pilz	VCF4	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M329	**PL4-M329-MI**	Schneider	VCF1	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M338	**PL4-M338-MI**	ABB	VCF2	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M35	**PL4-M35-MI**	Siemens	VCF1	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M351	**PL4-M351-MI**	Siemens	VCF2	20A	3	No	✓	✗	✗	✓	✓	✓	✓	✓	✓	FAIL		SR
Door can be opened with isolator ON. Handle broken off, operated with pliers.																		
M356	**PL4-M356-MI**	Pilz	VCF2	63A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M36	**PL4-M36-MI**	Pilz	VCF4	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M366	**PL4-M366-MI**	Pilz	VCF4	16A	4	No	✓	N/A	✓	✓	N/A	✓	N/A	✓	✓	PASS	✓	SB
Limitation: No access, behind racking. (agreed with Site engineer)																		
M367	**PL4-M367-MI**	Siemens	VCF4	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M368	**PL4-M368-MI**	ABB	VCF4	63A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M371	**PL4-M371-MI**	Siemens	VCF3	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M379	**PL4-M379-MI**	Pilz	VCF4	63A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M384	**PL4-M384-MI**	Eaton	VCF1	16A	3	Yes	✗	✓	✗	✓	✓	✓	✓	✓	✓	FAIL		SB
Door can be opened with isolator ON. Stiff to operate, sticks halfway.																		
M42	**PL4-M42-MI**	Siemens	VCF1	20A	4	Yes	✓	✓	✓	✗	✓	✓	✓	✓	✓	FAIL		SB
Discolouration on L2 terminal, signs of overheating. Needs re-terminating and the isolator replacing.																		
M44	**PL4-M44-MI**	ABB	VCF3	16A	4	No	✓	✓	✓	✓	✓	✗	✓	✓	✓	FAIL		SR
Aux contacts not changing over.																		
M55	**PL4-M55-MI**	Schneider	VCF1	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M80	**PL4-M80-MI**	ABB	VCF1	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M82	**PL4-M82-MI**	ABB	VCF4	20A	3	Yes	✓	✓	N/A	✓	N/A	✓	✓	✓	N/A	PASS	✓	SB
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
M9	**PL4-M9-MI**	Siemens	VCF2	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M92	**PL4-M92-MI**	Eaton	VCF4	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M93	**PL4-M93-MI**	Pilz	VCF3	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Press line 5																	51 items · 3 failed	
M105	**PL5-M105-MI**	Eaton	VCF2	63A	4	Yes	✓	N/A	✓	N/A	✓	N/A	✓	✓	✓	PASS	✓	SR
Limitation: No access, behind racking. (agreed with Site engineer)																		
M106	**PL5-M106-MI**	ABB	VCF3	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M107	**PL5-M107-MI**	Siemens	VCF2	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M109	**PL5-M109-MI**	Pilz	VCF1	16A	4	No	✓	N/A	✓	✓	N/A	N/A	✓	✓	✓	PASS	✓	OB
Limitation: No access, behind racking. (agreed with Site engineer)																		
M111	**PL5-M111-MI**	Eaton	VCF3	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M114	**PL5-M114-MI**	Siemens	VCF1	63A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M115	**PL5-M115-MI**	Schneider	VCF2	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M119	**PL5-M119-MI**	ABB	VCF4	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M131	**PL5-M131-MI**	Pilz	VCF4	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M136	**PL5-M136-MI**	Pilz	VCF2	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M137	**PL5-M137-MI**	ABB	VCF2	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M140	**PL5-M140-MI**	ABB	VCF1	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M142	**PL5-M142-MI**	ABB	VCF3	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M143	**PL5-M143-MI**	Pilz	VCF1	20A	3	Yes	✓	✓	✓	N/A	N/A	✓	N/A	✓	✓	PASS	✓	SR
Limitation: No access, behind racking. (agreed with Site engineer)																		
M144	**PL5-M144-MI**	Schneider	VCF2	16A	4	Yes	✓	✓	✗	✓	✓	✓	✓	✓	✓	FAIL		SB
Door can be opened with isolator ON.																		
M17	**PL5-M17-MI**	ABB	VCF1	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M170	**PL5-M170-MI**	Pilz	VCF2	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M183	**PL5-M183-MI**	Siemens	VCF2	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M185	**PL5-M185-MI**	Pilz	VCF4	63A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M187	**PL5-M187-MI**	Siemens	VCF2	32A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M193	**PL5-M193-MI**	Pilz	VCF2	32A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M195	**PL5-M195-MI**	Schneider	VCF3	20A	3	No	N/A	✓	✓	✓	✓	N/A	N/A	✓	✓	PASS	✓	SR
Limitation: No access, behind racking. (agreed with Site engineer)																		
M2	**PL5-M2-MI**	Siemens	VCF4	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M221	**PL5-M221-MI**	Schneider	VCF1	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M223	**PL5-M223-MI**	Eaton	VCF2	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB

MOTOR ISOLATOR FUNCTIONAL TESTING — CONTINUED

Equipment Name	Equipment ID	Manufacturer	Model	Rating	Poles	Aux	T1	T2	T3	T4	T5	T6	T7	T8	T9	Result	Limitation	By
Press line 5 (continued)																		51 items · 3 failed
M227	**PL5-M227-MI**	Siemens	VCF3	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M23	**PL5-M23-MI**	Schneider	VCF1	16A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M233	**PL5-M233-MI**	ABB	VCF2	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M250	**PL5-M250-MI**	Schneider	VCF4	63A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M254	**PL5-M254-MI**	Schneider	VCF2	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M257	**PL5-M257-MI**	Schneider	VCF1	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M264	**PL5-M264-MI**	Siemens	VCF3	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M285	**PL5-M285-MI**	ABB	VCF3	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M289	**PL5-M289-MI**	Schneider	VCF3	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M294	**PL5-M294-MI**	Eaton	VCF1	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M30	**PL5-M30-MI**	Siemens	VCF4	16A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M303	**PL5-M303-MI**	Eaton	VCF2	32A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M304	**PL5-M304-MI**	Schneider	VCF2	63A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M317	**PL5-M317-MI**	Siemens	VCF4	20A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M330	**PL5-M330-MI**	Pilz	VCF1	32A	4	Yes	✓	N/A	✓	✓	✓	N/A	✓	N/A	✓	PASS	✓	OB
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
M339	**PL5-M339-MI**	ABB	VCF4	20A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M343	**PL5-M343-MI**	Siemens	VCF4	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M345	**PL5-M345-MI**	Siemens	VCF4	32A	4	Yes	✓	✓	✓	✓	✓	✗	✓	✓	✓	FAIL		JG
Aux contacts not changing over.																		
M348	**PL5-M348-MI**	ABB	VCF2	20A	3	Yes	✗	✓	✓	✓	✓	✓	✓	✓	✓	FAIL		SR
Stiff to operate, sticks halfway.																		
M354	**PL5-M354-MI**	Siemens	VCF2	20A	4	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M385	**PL5-M385-MI**	ABB	VCF4	20A	4	Yes	N/A	✓	✓	✓	N/A	✓	✓	N/A	✓	PASS	✓	OB
Limitation: No access, behind racking. (agreed with Site engineer)																		
M43	**PL5-M43-MI**	ABB	VCF4	32A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
M48	**PL5-M48-MI**	Eaton	VCF2	20A	3	Yes	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
M52	**PL5-M52-MI**	Eaton	VCF4	16A	3	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
M58	**PL5-M58-MI**	Siemens	VCF1	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
M97	**PL5-M97-MI**	ABB	VCF3	16A	4	No	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB

EMERGENCY STOP FUNCTIONAL TESTING

110	100	10	11
Items	Passed	Failed	Limitation

T1 — Button operation

T2 — Shroud and/or label in correct position

T3 — Terminal blocks secure on rear

T4 — E-stop relay operates

T5 — Do both channels disconnect

T6 — All required machinery stops immediately

T7 — E-stop relay reset button operational

T8 — Can the machinery be restarted when button is pressed?

T9 — Connections secure

T10 — Cables, glands, wiring and mounting secure

Physical Location	Location of Safety Relay	Equipment Affected When Pressed	Equipment ID	Manufacturer	Model	T1	T2	T3	T4	T5	T6	T7	T8	T9	T10	Result	Limitation	By
Bagging																		15 items · 1 failed
Operator side	MCC1	Bagger	**BA2-ES**	Pilz	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Top platform	MCC6	Mixer 1	**BA9-ES**	Eaton	VCF2	✓	✓	✗	✓	✓	✗	✓	✓	✓	✓	FAIL		SR
Rear terminal block loose. Conveyor runs on for about 3 seconds after the stop.																		
Rear walkway	MCC4	Mixer 1	**BB1-ES**	Schneider	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Rear walkway	MCC1	Whole line	**BB2-ES**	Schneider	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
By the infeed	MCC3	Bagger	**BB7-ES**	Siemens	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Top platform	MCC2	Whole line	**BC2-ES**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Operator side	MCC4	Whole line	**BC9-ES**	Pilz	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Rear walkway	MCC1	Whole line	**BD1-ES**	Schneider	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Operator side	MCC6	Mixer 1	**BD2-ES**	Schneider	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
By the infeed	MCC4	Whole line	**BD3-ES**	Pilz	VCF1	✓	N/A	✓	N/A	✓	✓	✓	✓	✓	N/A	PASS	✓	SB
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
Top platform	MCC5	Bagger	**BE4-ES**	Pilz	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Top platform	MCC2	Conveyor 3	**BE7-ES**	ABB	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Rear walkway	MCC1	Whole line	**BF3-ES**	Eaton	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
By the infeed	MCC6	Bagger	**BG9-ES**	Siemens	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
By the infeed	MCC6	Whole line	**BH7-ES**	ABB	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Boiler house																		22 items · 3 failed
Top platform	MCC1	Bagger	**BHA4-ES**	ABB	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Operator side	MCC3	Whole line	**BHA8-ES**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Top platform	MCC1	Whole line	**BHB3-ES**	Siemens	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB

EMERGENCY STOP FUNCTIONAL TESTING — CONTINUED

Physical Location	Location of Safety Relay	Equipment Affected When Pressed	Equipment ID	Manufacturer	Model	T1	T2	T3	T4	T5	T6	T7	T8	T9	T10	Result	Limitation	By
Boiler house (continued)																		22 items · 3 failed
Top platform	MCC2	Bagger	**BHB4-ES**	ABB	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Top platform	MCC2	Bagger	**BHB7-ES**	Siemens	VCF1	✗	✓	✓	✓	✓	✓	✗	✓	✓	✓	FAIL		OB
Button does not latch when pressed. Reset button seized.																		
Top platform	MCC2	Bagger	**BHC8-ES**	Eaton	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Rear walkway	MCC6	Bagger	**BHD4-ES**	Eaton	VCF4	✓	✓	✓	✓	✓	✓	✓	✗	✓	✓	FAIL		OB
Machine can be restarted with the e-stop pressed in.																		
Rear walkway	MCC5	Whole line	**BHD7-ES**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
By the infeed	MCC2	Bagger	**BHD9-ES**	Eaton	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Top platform	MCC6	Conveyor 3	**BHE1-ES**	Schneider	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Operator side	MCC3	Mixer 1	**BHE4-ES**	ABB	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Top platform	MCC6	Mixer 1	**BHE6-ES**	ABB	VCF3	N/A	✓	✓	N/A	✓	✓	✓	✓	✓	N/A	PASS	✓	JG
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
Top platform	MCC1	Mixer 1	**BHE7-ES**	Pilz	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Rear walkway	MCC5	Mixer 1	**BHE8-ES**	Siemens	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Top platform	MCC3	Mixer 1	**BHF3-ES**	Siemens	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
By the infeed	MCC1	Whole line	**BHF6-ES**	Eaton	VCF4	✓	✓	✓	✓	✓	✓	✓	✗	✓	✓	FAIL		JG
Machine can be restarted with the e-stop pressed in.																		
By the infeed	MCC3	Whole line	**BHF9-ES**	Schneider	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Rear walkway	MCC4	Mixer 1	**BHG5-ES**	ABB	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Top platform	MCC2	Bagger	**BHG6-ES**	Eaton	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
By the infeed	MCC3	Mixer 1	**BHG8-ES**	Pilz	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Rear walkway	MCC2	Mixer 1	**BHH2-ES**	Eaton	VCF2	✓	✓	✓	N/A	✓	✓	N/A	✓	N/A	✓	PASS	✓	SR
Limitation: No access, behind racking. (agreed with Site engineer)																		
Operator side	MCC6	Conveyor 3	**BHH9-ES**	Schneider	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Dryer																		13 items · 1 failed
Top platform	MCC4	Conveyor 3	**DA7-ES**	Siemens	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Operator side	MCC3	Whole line	**DB1-ES**	Schneider	VCF3	✓	✓	✗	✓	✓	✓	✓	✓	✓	✗	FAIL		SR
Gland loose, cable pulling out of the enclosure. Rear terminal block loose.																		
Top platform	MCC4	Whole line	**DC4-ES**	Pilz	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
By the infeed	MCC5	Bagger	**DD4-ES**	Eaton	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB

EMERGENCY STOP FUNCTIONAL TESTING — CONTINUED

Physical Location	Location of Safety Relay	Equipment Affected When Pressed	Equipment ID	Manufacturer	Model	T1	T2	T3	T4	T5	T6	T7	T8	T9	T10	Result	Limitation	By
Dryer (continued)																	13 items · 1 failed	
By the infeed	MCC6	Conveyor 3	**DD5-ES**	Pilz	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
By the infeed	MCC4	Mixer 1	**DD8-ES**	Eaton	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Operator side	MCC5	Conveyor 3	**DE1-ES**	Schneider	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Rear walkway	MCC6	Mixer 1	**DE6-ES**	ABB	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Rear walkway	MCC3	Mixer 1	**DE8-ES**	Siemens	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
By the infeed	MCC4	Bagger	**DG5-ES**	Siemens	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
By the infeed	MCC1	Whole line	**DG9-ES**	Pilz	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
By the infeed	MCC3	Whole line	**DH3-ES**	ABB	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Operator side	MCC1	Mixer 1	**DH7-ES**	Siemens	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Intake																	7 items · 1 failed	
Rear walkway	MCC1	Whole line	**IA5-ES**	Eaton	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Operator side	MCC1	Conveyor 3	**IA8-ES**	ABB	VCF3	✓	✓	✓	✗	✓	✓	✓	✓	✓	✓	FAIL		SB
Relay does not drop out.																		
Top platform	MCC4	Conveyor 3	**IE1-ES**	Siemens	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Operator side	MCC1	Conveyor 3	**IE2-ES**	ABB	VCF3	N/A	✓	✓	✓	✓	N/A	✓	✓	✓	N/A	PASS	✓	OB
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		
Top platform	MCC2	Bagger	**IE5-ES**	Schneider	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
By the infeed	MCC1	Whole line	**IE8-ES**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Rear walkway	MCC2	Whole line	**IF2-ES**	Siemens	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Mixing																	14 items · 1 failed	
By the infeed	MCC5	Bagger	**MA3-ES**	Siemens	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Operator side	MCC5	Whole line	**MA5-ES**	ABB	VCF3	N/A	✓	✓	✓	✓	✓	N/A	✓	✓	N/A	PASS	✓	SR
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
Top platform	MCC2	Bagger	**MA7-ES**	Schneider	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Operator side	MCC6	Mixer 1	**MB3-ES**	Eaton	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Rear walkway	MCC2	Mixer 1	**MB4-ES**	Pilz	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Top platform	MCC6	Conveyor 3	**MC5-ES**	ABB	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Operator side	MCC3	Mixer 1	**MD6-ES**	ABB	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Rear walkway	MCC2	Whole line	**MD9-ES**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Top platform	MCC2	Whole line	**ME1-ES**	Siemens	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB

EMERGENCY STOP FUNCTIONAL TESTING — CONTINUED

Physical Location	Location of Safety Relay	Equipment Affected When Pressed	Equipment ID	Manufacturer	Model	T1	T2	T3	T4	T5	T6	T7	T8	T9	T10	Result	Limitation	By
Mixing (continued)																	14 items · 1 failed	
Rear walkway	MCC6	Mixer 1	**ME5-ES**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Rear walkway	MCC6	Mixer 1	**MF7-ES**	Siemens	VCF2	✓	✓	N/A	✓	✓	✓	N/A	✓	N/A	✓	PASS	✓	JG
Limitation: No access, behind racking. (agreed with Site engineer)																		
Top platform	MCC5	Conveyor 3	**MH1-ES**	Siemens	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Operator side	MCC1	Bagger	**MH5-ES**	ABB	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✗	✓	FAIL		SB
Loose neutral in the terminal block.																		
Operator side	MCC6	Conveyor 3	**MH6-ES**	ABB	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Packing																	16 items · 1 failed	
Rear walkway	MCC6	Conveyor 3	**PA1-ES**	Eaton	VCF4	✓	✓	✓	✓	N/A	✓	✓	N/A	N/A	✓	PASS	✓	OB
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		
By the infeed	MCC4	Bagger	**PA2-ES**	Pilz	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Rear walkway	MCC4	Conveyor 3	**PA3-ES**	Schneider	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
By the infeed	MCC1	Bagger	**PA4-ES**	Pilz	VCF2	✓	✓	✓	✓	✗	✓	✓	✓	✓	✓	FAIL		SB
Only one channel drops out, second channel stays made.																		
Top platform	MCC1	Whole line	**PB7-ES**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Operator side	MCC4	Mixer 1	**PD2-ES**	Schneider	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Top platform	MCC2	Conveyor 3	**PD7-ES**	Siemens	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Top platform	MCC2	Conveyor 3	**PE1-ES**	ABB	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Operator side	MCC2	Bagger	**PE4-ES**	ABB	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Operator side	MCC2	Whole line	**PE6-ES**	ABB	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
By the infeed	MCC2	Conveyor 3	**PE9-ES**	Siemens	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Operator side	MCC3	Conveyor 3	**PG2-ES**	Schneider	VCF3	✓	N/A	✓	✓	✓	✓	✓	✓	N/A	N/A	PASS	✓	SB
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		
By the infeed	MCC2	Whole line	**PG6-ES**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Top platform	MCC4	Whole line	**PH3-ES**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Top platform	MCC1	Whole line	**PH6-ES**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Rear walkway	MCC5	Bagger	**PH8-ES**	Eaton	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Press line 4																	12 items · 1 failed	
Top platform	MCC1	Mixer 1	**PL4A1-ES**	Siemens	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR

EMERGENCY STOP FUNCTIONAL TESTING — CONTINUED

Physical Location	Location of Safety Relay	Equipment Affected When Pressed	Equipment ID	Manufacturer	Model	T1	T2	T3	T4	T5	T6	T7	T8	T9	T10	Result	Limitation	By
Press line 4 (continued)																	12 items · 1 failed	
Operator side	MCC6	Conveyor 3	**PL4A3-ES**	ABB	VCF4	✓	N/A	✓	✓	N/A	✓	✓	✓	✓	N/A	PASS	✓	SB
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
Rear walkway	MCC5	Whole line	**PL4B4-ES**	Schneider	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Rear walkway	MCC3	Bagger	**PL4B7-ES**	Eaton	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Top platform	MCC1	Conveyor 3	**PL4C1-ES**	Schneider	VCF4	✓	✗	✓	✓	✓	✓	✓	✓	✓	✓	FAIL		JG
Shroud missing, button easy to knock.																		
Operator side	MCC1	Bagger	**PL4C3-ES**	ABB	VCF2	✓	✓	N/A	✓	N/A	✓	N/A	✓	✓	✓	PASS	✓	OB
Limitation: No access, behind racking. (agreed with Site engineer)																		
By the infeed	MCC6	Whole line	**PL4D5-ES**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Rear walkway	MCC4	Bagger	**PL4D6-ES**	ABB	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Rear walkway	MCC6	Bagger	**PL4D9-ES**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Operator side	MCC3	Mixer 1	**PL4F9-ES**	Schneider	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
By the infeed	MCC1	Conveyor 3	**PL4G2-ES**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
By the infeed	MCC3	Conveyor 3	**PL4H4-ES**	ABB	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Press line 5																	11 items · 1 failed	
Rear walkway	MCC6	Conveyor 3	**PL5A2-ES**	Siemens	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
By the infeed	MCC4	Mixer 1	**PL5A5-ES**	ABB	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Top platform	MCC5	Whole line	**PL5A8-ES**	ABB	VCF1	✓	✓	✓	✓	✗	✓	✓	✓	✓	✓	FAIL		OB
Only one channel drops out, second channel stays made.																		
Operator side	MCC1	Mixer 1	**PL5B4-ES**	Pilz	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Operator side	MCC2	Whole line	**PL5B6-ES**	Siemens	VCF4	N/A	✓	✓	✓	✓	✓	✓	N/A	N/A	✓	PASS	✓	SR
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager)																		
Operator side	MCC5	Conveyor 3	**PL5C5-ES**	Eaton	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Operator side	MCC6	Whole line	**PL5D9-ES**	Schneider	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Top platform	MCC1	Bagger	**PL5E2-ES**	Pilz	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Operator side	MCC4	Mixer 1	**PL5E3-ES**	Pilz	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Rear walkway	MCC3	Mixer 1	**PL5E8-ES**	Schneider	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Operator side	MCC1	Conveyor 3	**PL5G8-ES**	Eaton	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG

SAFETY INTERLOCK FUNCTIONAL TESTING

39	34	5	4
Items	Passed	Failed	Limitation

T1 — Interlock correctly mounted and secure

T2 — Do both safety channels disconnect

T3 — All required machinery stops immediately

T4 — E-stop relay reset button operational

T5 — Can the machinery be restarted when interlock is open

T6 — Lock engaged fully when machine is running

T7 — Can't be opened until machine has stopped

T8 — Latching mechanism is not bent or worn out

T9 — Inspect the switch and surrounding area for signs of tampering

T10 — Connections secure

T11 — Cables, glands, wiring and mounting secure

Physical Location	Equipment Affected	Equipment ID	Manufacturer	Model	T1	T2	T3	T4	T5	T6	T7	T8	T9	T10	T11	Result	Limitation	By
Bagging																		8 items · 1 failed
Operator side	Bagger	**BA4-SI**	Pilz	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
By the infeed	Bagger	**BB4-SI**	Eaton	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Operator side	Mixer 1	**BD6-SI**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
By the infeed	Whole line	**BE3-SI**	Siemens	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Rear walkway	Bagger	**BG5-SI**	Schneider	VCF2	✓	✓	✗	✓	✓	✓	✓	✓	✗	✓	✓	FAIL		JG
Actuator taped into the switch. Conveyor runs on for about 3 seconds after the stop.																		
By the infeed	Mixer 1	**BH1-SI**	Schneider	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Operator side	Whole line	**BH2-SI**	Schneider	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Operator side	Bagger	**BH4-SI**	ABB	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Boiler house																		5 items
Top platform	Mixer 1	**BHA1-SI**	Pilz	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Operator side	Mixer 1	**BHA6-SI**	Eaton	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Operator side	Whole line	**BHF7-SI**	ABB	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Top platform	Bagger	**BHF9-SI**	Eaton	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
By the infeed	Whole line	**BHH3-SI**	ABB	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Dryer																		4 items
Rear walkway	Bagger	**DB3-SI**	ABB	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Operator side	Conveyor 3	**DB4-SI**	ABB	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Operator side	Bagger	**DD1-SI**	ABB	VCF4	✓	N/A	✓	N/A	✓	N/A	✓	✓	✓	✓	✓	PASS	✓	OB
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
By the infeed	Bagger	**DG8-SI**	ABB	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR

SAFETY INTERLOCK FUNCTIONAL TESTING — CONTINUED

Physical Location	Equipment Affected	Equipment ID	Manufacturer	Model	T1	T2	T3	T4	T5	T6	T7	T8	T9	T10	T11	Result	Limitation	By
Intake																		8 items · 2 failed
Operator side	Mixer 1	**IB3-SI**	Eaton	VCF4	✓	✓	N/A	✓	✓	✓	✓	N/A	N/A	✓	✓	PASS	✓	SR
Limitation: Machine running, production would not allow it to be stopped. Visual check and isolator operation only. (agreed with Shift manager) *Label slightly faded*																		
Rear walkway	Bagger	**IC2-SI**	Siemens	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Top platform	Conveyor 3	**IC9-SI**	Pilz	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Rear walkway	Mixer 1	**ID8-SI**	Eaton	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✗	FAIL		JG
Gland loose, cable pulling out of the enclosure.																		
Operator side	Bagger	**IE8-SI**	ABB	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Operator side	Whole line	**IG5-SI**	Siemens	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Operator side	Mixer 1	**IG7-SI**	Schneider	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Top platform	Mixer 1	**IH8-SI**	ABB	VCF1	✓	✓	✓	✓	✓	✗	✓	✓	✓	✓	✓	FAIL		SR
Lock does not engage while running.																		
Mixing																		5 items · 1 failed
Top platform	Whole line	**ME2-SI**	ABB	VCF4	✓	✓	✓	✗	✓	✓	✓	✓	✓	✓	✓	FAIL		SB
Reset button seized.																		
By the infeed	Conveyor 3	**MF3-SI**	Eaton	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Top platform	Mixer 1	**MG6-SI**	Siemens	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SB
Top platform	Mixer 1	**MH1-SI**	Siemens	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Rear walkway	Whole line	**MH5-SI**	Siemens	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		OB
Packing																		2 items
By the infeed	Conveyor 3	**PC4-SI**	Schneider	VCF1	✓	N/A	✓	N/A	✓	✓	N/A	✓	✓	✓	✓	PASS	✓	JG
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
Rear walkway	Bagger	**PD1-SI**	Siemens	VCF2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		JG
Press line 4																		4 items · 1 failed
By the infeed	Bagger	**PL4A9-SI**	Siemens	VCF4	✓	✓	✓	✓	✗	✓	✓	✓	✓	✓	✓	FAIL		SB
Machine restarts with the guard open.																		
By the infeed	Bagger	**PL4C5-SI**	Pilz	VCF2	✓	N/A	✓	✓	N/A	N/A	✓	✓	✓	✓	✓	PASS	✓	SR
Limitation: Live test of e-stop not allowed during production; relay checked only. (agreed with Maintenance manager)																		
Top platform	Mixer 1	**PL4D6-SI**	Schneider	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR
Operator side	Mixer 1	**PL4F2-SI**	Schneider	VCF4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	PASS		SR

SAFETY INTERLOCK FUNCTIONAL TESTING — CONTINUED

Physical Location	Equipment Affected	Equipment ID	Manufacturer	Model	T1	T2	T3	T4	T5	T6	T7	T8	T9	T10	T11	Result	Limitation	By
Press line 5																		3 items
Rear walkway	Mixer 1	**PL5B2-SI**	ABB	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		OB
Top platform	Mixer 1	**PL5G7-SI**	ABB	VCF1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		JG
Operator side	Bagger	**PL5H7-SI**	Siemens	VCF3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	**PASS**		JG

Final Declaration, Scope and Limitations

DECLARATION

The inspection and functional testing documented within this report was undertaken to assess the observed condition and functional response of the machinery isolation and safety devices identified within the report schedules.

The inspection and testing included, where applicable and specifically identified within the schedules:

- control-panel isolators and supply-disconnecting devices
- local motor isolators
- emergency-stop buttons, pull cords and other emergency-stop actuators
- guard switches and machine interlocking devices
- associated stop, reset and restart functions
- measures intended to prevent unexpected or automatic restart

The person or persons responsible for the inspection and testing have exercised reasonable skill and care in undertaking the work and recording the results. The information contained within this report, including its observations and attached schedules, is considered to provide an accurate record of the condition and functional response of the devices tested at the time of inspection, taking account of the stated scope, extent, operating conditions and limitations.

BASIS OF THE INSPECTION AND TESTING PROCEDURE

The inspection and testing procedure was developed with regard to:

- the Provision and Use of Work Equipment Regulations 1998, as amended
- relevant Health and Safety Executive guidance
- the machinery manufacturer’s instructions and available technical documentation
- the machine-specific risk assessment, where made available
- the intended operating functions of the machinery
- relevant principles contained within applicable machinery-safety and electrical-equipment standards identified in the report

Where applicable to the equipment and functions tested, guidance may include relevant principles contained within:

- BS EN 60204-1 — Electrical equipment of machines
- BS EN ISO 13850 — Emergency-stop function
- BS EN ISO 14119 — Interlocking devices associated with guards
- BS EN ISO 14118 — Prevention of unexpected start-up
- BS EN ISO 13849 — Safety-related parts of control systems

References to legislation, guidance documents and technical standards indicate the basis upon which the inspection and testing procedure was prepared. They do not imply that every provision of those documents has been assessed or that a complete machinery conformity assessment has been undertaken.

MEANING OF A SATISFACTORY FUNCTIONAL TEST

Where a device is recorded as satisfactory, this means that it operated in accordance with its identified or reasonably understood intended function during the inspection and tests performed.

A satisfactory functional test does not, in isolation, confirm:

- the adequacy of the original machinery or safety-system design
- achievement of a required Performance Level or Safety Integrity Level
- compliance with all applicable machinery-supply legislation
- the absence of concealed defects, intermittent faults or fault masking
- the suitability of stopping times or safety distances
- the integrity of components that could not be inspected or tested
- isolation from every electrical, pneumatic, hydraulic, mechanical, thermal or stored-energy source
- that the machinery is safe for every possible use, operating condition or foreseeable misuse

LIMITATIONS

The findings of this report apply only to the machinery, devices and functions specifically identified within the report schedules.

The report records the condition and operation observed at the time of inspection. It cannot guarantee continued operation after the inspection date and does not remove the duty of the person responsible for the equipment to maintain it in a safe condition, act upon identified defects and establish an appropriate ongoing inspection and testing regime.

Unless expressly stated otherwise, this report does not constitute:

- an Electrical Installation Condition Report
- a complete machinery risk assessment
- a CE or UKCA conformity assessment
- validation of a safety-related control system
- verification of a Performance Level or Safety Integrity Level
- an assessment of compliance with all requirements of PUWER
- a detailed examination of the machinery’s mechanical integrity
- confirmation that all sources of hazardous or stored energy have been identified

OVERALL STATEMENT

Subject to the observations, defects, limitations and recommendations recorded within this report, the devices identified as satisfactory operated in accordance with their identified intended functions during the inspection and tests performed.